DocuSign Envelope ID: BC71E7AD-BBC7-4AF2-90B0-D96306474EBD

6/2/99

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
I-5880	RW03E-1

Location and Surveys

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-4370 LAND SURVEYOR J. BRETT ABERNATHY

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST	
L	51+70.70	-238.34	842733.6793	1640727.3810	EXISTING IRON PIN

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST	
Y1	6+15.00	-35.00	844099.4031	1640249.2636	
Y1	6+15.00	-25.61	844095.7525	1640240.6162	
Y1	6+18.15	32.10	844070.4057	1640188.6716	
Y1	7+40.00	-40.00	843994.3831	1640306.2221	
Y1	7+81.24	60.00	843903.3140	1640247.3579	
Y1	10+96.37	-47.13	843689.4815	1640459.0950	
Y1	11+00.00	46.00	843623.8878	1640392.8842	
Y1	11+35.00	48.00	843597.5580	1640416.2710	
Y1	11+39.78	-35.17	843650.7930	1640480.3473	
Y1	11+61.80	-30.00	843629.4421	1640492.0759	
Y1	11+93.34	45.00	843559.4841	1640451.0934	
Y1	12+91.63	-30.00	843509.3017	1640561.8961	
Y1	12+92.19	-26.70	843507.5690	1640559.0232	
Y1	13+69.59	35.03	843410.2898	1640534.8355	MAG NAIL IN CONC
Y1	15+58.21	35.00	843245.8018	1640627.1618	
Y1	16+92.84	-28.55	843161.1347	1640749.7059	
Y1	17+00.00	35.00	843122.2993	1640698.8943	MASONARY NAIL
Y1	17+60.83	-31.11	843104.7472	1640787.0117	
Y1	20+60.00	87.41	842789.4313	1640850.8741	
Y1	31+07.03	61.28	842026.6302	1641594.2951	

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST	
Y2	11+00.00	32.50	843445.8792	1640105.8894	
Y2	11+00.00	25.46	843451.0857	1640101.1459	
Y2	11+00.00	-35.00	843495.7759	1640060.4300	
Y2	11+00.00	-26.56	843489.5342	1640066.1166	
Y2	12+75.00	-40.00	843617.3294	1640186.4240	
Y2	12+98.02	54.86	843564.7960	1640268.8762	
Y2	13+40.00	45.00	843606.4683	1640293.1322	
Y2	13+56.48	-50.00	843677.6193	1640228.1170	MAG NAIL
Y2	13+90.00	60.00	843638.0427	1640334.9738	
Y2	14+16.25	-50.06	843730.3580	1640270.2248	
Y2	14+75.00	-90.00	843805.0262	1640302.5867	
Y2	15+96.57	-74.96	843855.4142	1640405.0806	MAG NAIL
Y2	16+40.86	-40.16	843855.4142	1640453.1443	MAG NAIL
Y2	17+30.49	44.83	843859.3331	1640577.9485	
Y2	17+50.00	-60.00	843949.5768	1640521.1498	
Y2	19+42.69	-35.00	844061.3130	1640680.6442	
Y2	19+42.69	-24.96	844053.8840	1640687.3924	

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
RPC	26+91.80	65.00	842023.2678	1641454.0735

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST	
Y1	5+48.80	-33.13	844159.6631	1640221.7913	
Y1	5+48.80	-24.54	844156.3247	1640213.8834	
Y1	7+23.33	-58.47	844016.2852	1640314.8877	
Y1	8+09.89	87.36	843859.7495	1640247.6085	
Y1	8+13.40	66.62	843870.4413	1640265.8294	
Y1	8+23.68	89.15	843851.1199	1640252.6655	
Y1	8+28.27	68.39	843861.7194	1640270.7303	
Y1	8+30.23	-57.00	843935.8516	1640371.8828	
Y1	10+85.01	75.25	843619.5196	1640358.0004	
Y1	11+39.35	-61.49	843668.9792	1640499.3762	
Y1	11+47.43	-50.13	843654.5326	1640497.1227	12" SPIKE
Y1	11+49.38	-59.20	843658.8654	1640505.3839	12" SPIKE
Y1	11+67.50	47.26	843576.4338	1640435.5912	
Y1	11+73.85	132.28	843519.9968	1640371.8193	
Y1	11+76.47	73.41	843554.3329	1640419.6856	
Y1	11+78.99	46.44	843568.9244	1640442.4592	
Y1	11+79.75	123.12	843522.3528	1640381.5377	
Y1	11+88.09	70.38	843548.4783	1640427.7828	
Y1	12+34.74	-61.03	843579.7526	1640563.2671	
Y1	12+34.77	-50.93	843574.8340	1640554.4530	
Y1	12+43.36	-61.26	843571.1255	1640568.1911	
Y1	12+43.67	-50.92	843566.0004	1640559.2101	
Y1	13+31.06	37.16	843446.9027	1640514.1639	
Y1	13+33.50	63.30	843433.7789	1640491.3933	
Y1	13+38.49	-66.50	843483.0506	1640611.5764	POINT IN CONC
Y1	13+39.82	-53.18	843476.4062	1640599.9782	POINT IN CONC
Y1	13+40.80	36.09	843437.6666	1640519.5516	
Y1	13+42.11	62.39	843425.1109	1640496.3891	
Y1	13+50.66	-67.37	843474.2975	1640616.7590	
Y1	13+51.82	-53.22	843467.0730	1640604.5570	
Y1	14+53.10	-66.05	843386.9225	1640663.8530	
Y1	14+53.25	-52.23	843380.0263	1640651.8734	
Y1	14+63.21	-52.06	843371.2547	1640656.5948	
Y1	14+63.26	-66.29	843378.1793	1640669.0297	
Y1	15+37.11	75.56	843244.3578	1640581.4618	MASONARY NAIL
Y1	15+37.41	35.00	843263.9479	1640616.9765	
Y1	15+47.66	75.64	843235.1234	1640586.5555	
Y1	15+47.95	35.00	843254.7512	1640622.1385	
Y1	15+67.75	-50.85	843279.5922	1640706.6546	
Y1	16+86.47	64.04	843119.1068	1640666.9539	MASONARY NAIL
Y1	16+87.94	35.00	843132.7186	1640692.6515	
Y1	16+96.33	64.56	843110.2639	1640671.6379	MASONARY NAIL
Y1	16+96.49	-58.22	843173.2858	1640777.0178	
Y1	16+97.88	35.00	843124.1287	1640697.7956	MASONARY NAIL
Y1	20+31.48	-56.68	842892.7437	1640955.2891	
Y1	34+29.32	-91.52	841944.4907	1641941.3763	
Y1	34+32.63	-91.65	841942.5168	1641944.0468	
Y1	34+33.07	-80.38	841933.4509	1641937.3460	
Y1	35+59.74	-59.30	841837.8265	1642023.0490	
Y1	36+48.48	-40.59	841767.7642	1642080.6348	

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST	
Y2	10+67.84	25.55	843429.3573	1640077.4325	EXISTING IRON PIN
Y2	10+67.87	34.63	843422.6699	1640083.5752	
Y2	10+82.70	55.94	843416.8990	1640108.8892	POINT ON WOOD DECK
Y2	12+10.52	67.34	843494.5564	1640211.0537	
Y2	12+87.25	68.70	843546.2110	1640269.6316	
Y2	13+77.52	82.42	843618.3023	1640348.2799	
Y2	16+31.32	67.25	843778.5067	1640528.8404	
Y2	16+69.64	-55.47	843889.5194	1640463.5882	MAG NAIL
Y2	16+82.66	-58.65	843902.2167	1640471.9554	MAG NAIL
Y2	16+85.31	-46.94	843895.7788	1640482.1806	MAG NAIL
Y2	17+20.90	-54.36	843925.6892	1640503.5961	
Y2	17+21.14	-83.68	843947.3871	1640483.8860	
Y2	17+30.83	-56.51	843934.0065	1640509.4309	NAIL IN ROOT
Y2	17+31.25	-83.52	843954.1311	1640491.4225	
Y2	17+44.79	60.68	843857.3909	1640599.2024	
Y2	19+20.58	44.59	843987.5347	1640717.7901	

I, J. Brett Abernathy, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 8/16/23 to 8/25/23, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 26th day of October, 2023.

DocuSigned by:
Brett Abernathy
Professional Land Surveyor L-4370

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 8/16/23 TO 8/25/23 .

REVISIONS

30-OCT-2023 10:15
R:\Roadway\Active Projects\2023\23-00572-021 I-5880 ROW Staking\Data-Work\JG\I5880_ls_RW03E-1.dgn
jcgordon AT P40V-21HI-15