Docusign Envelope ID: BD10FCBF-721A-452C-88EF-9C181757312A

6/2/99

REVISIONS

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
U-5760	RW03E-4

Location and Surveys

Stantec
801 JONES FRANKLIN ROAD, SUITE 300
RALEIGH, NC 27606
LICENSE NO.: F-0672
www.stantec.com

NORTH CAROLINA PROFESSIONAL SEAL L-4609 LAND SURVEYOR TONY D. CARPENTER

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	85·25.00	60.30	866504.0423	1671514.7997
L	73·80.00	-45.00	865514.2940	1672062.5738
L	99·12.50	-98.00	867499.5694	1670526.9607
L	99·20.00	-104.50	867502.2271	1670516.7426
L	99·72.00	-47.95	867580.8866	1670529.9757
L	99·06.00	-93.00	867496.9764	1670535.3087
L	98·98.00	-86.50	867494.1190	1670545.8487
L	16·45.00	-127.00	860295.5160	1673159.9316
L	14·43.50	-130.00	860174.5413	1673321.0997
L	91·53.00	-95.00	866953.0718	1671058.6031
L	91·53.00	-108.00	866944.6649	1671048.6873
L	94·00.00	-72.00	867154.9308	1670917.1500
L	94·80.00	-86.00	867201.0428	1670855.0859
L	94·96.00	-89.00	867209.6882	1670842.3179
L	100·44.05	58.00	867697.5060	1670582.3151
L	100·44.05	68.00	867702.4326	1670591.0174
L	100·52.00	67.00	867708.8616	1670586.2286
L	106·05.00	-74.00	868180.9413	1670262.1497
L	105·60.00	-74.00	868133.9838	1670267.3506
L	105·60.00	-78.00	868133.4620	1670263.3848
L	117·70.00	-113.50	869245.8145	1669825.8007
L	117·60.50	-117.00	869234.2834	1669824.7233
L	117·54.00	-121.00	869225.9941	1669822.5179
L	117·45.00	-125.00	869214.7946	1669821.0971
L	115·27.00	55.00	869071.1366	1670073.6571
L	115·27.00	69.00	869077.9991	1670085.8598
L	14·43.50	58.50	860326.9652	1673432.0019
L	14·54.00	58.50	860333.1427	1673423.5114
L	14·54.00	81.00	860351.3365	1673436.7491
L	14·43.50	81.00	860345.1590	1673445.2395
L	16·45.00	-118.00	860302.7935	1673165.2267
L	16·34.55	-117.50	860297.0502	1673173.9701
L	16·36.79	-126.00	860291.4935	1673167.1598
L	15·99.24	-95.00	860294.4713	1673215.7577
L	15·52.62	-95.00	860267.0402	1673253.4589
L	15·90.53	-130.50	860260.6399	1673201.9163
L	16·07.74	-133.50	860268.3390	1673186.2356
L	15·36.49	-121.00	860236.5294	1673251.2008
L	14·67.50	-108.50	860206.0467	1673314.3423
L	14·67.53	-117.00	860199.1939	1673309.3134
L	14·57.00	-117.50	860192.5916	1673317.5377
L	14·35.00	-122.50	860175.6050	1673332.3855
L	14·15.50	-138.00	860151.5989	1673339.0342
L	14·36.00	-95.62	860197.9313	1673347.3932
L	14·18.00	-112.00	860174.0937	1673352.3095
L	14·11.00	-132.00	860153.8032	1673346.2031
L	86·92.00	71.14	866667.6961	1671455.3507
L	20·87.22	-197.63	860635.5785	1672770.4125
L	21·11.60	-212.07	860655.6007	1672744.0722

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	21·24.40	-172.99	860686.4979	1672772.5593
L	20·99.02	-165.86	860662.6759	1672792.1812
L	54·52.00	-61.50	864071.4928	1672997.4521
L	61·06.77	-72.00	864683.6275	1672965.7761
L	79·40.00	-64.00	865920.2013	1671655.3969
L	120·53.01	64.00	869568.7091	1669918.2427
L	86·90.00	85.00	866672.0005	1671468.6949
L	85·60.00	106.00	866554.8754	1671544.1217
L	85·25.00	100.00	866517.9695	1671551.9762
L	66·90.00	60.00	865177.6173	1672674.2876

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y1	90·80.00	-150.00	861237.6981	1676363.7962
Y1	91·60.00	-150.00	861231.5087	1676443.5564
Y1	91·60.00	-132.71	861214.2749	1676442.2191
Y1	90·15.00	-130.19	861222.9724	1676297.4581
Y1	82·76.50	180.00	860970.8522	1675537.1732
Y1	82·73.00	123.65	861027.3070	1675538.0436
Y1	82·39.45	123.20	861030.3436	1675504.6307
Y1	82·68.00	182.50	860969.0174	1675528.5053
Y1	81·76.00	163.74	860994.8410	1675438.2326
Y1	81·18.00	159.72	861003.3297	1675380.7170
Y1	81·75.00	-189.00	861346.5990	1675464.5262
Y1	81·82.00	-164.85	861321.9762	1675469.6365
Y1	81·73.00	-163.00	861320.8317	1675460.5206
Y1	81·63.00	-155.48	861314.1039	1675449.9685
Y1	83·09.00	-155.56	861302.8909	1675595.5373
Y1	83·01.00	-151.24	861299.2022	1675587.2270
Y1	83·05.00	-136.50	861284.1986	1675590.0747
Y1	83·13.50	-139.00	861286.0335	1675598.7427
Y1	66·50.00	-134.00	861409.7498	1673939.8420
Y1	66·87.46	-124.92	861397.8029	1673976.4851
Y1	66·44.00	-124.90	861401.1366	1673933.1555
Y1	81·62.00	-160.00	861318.6917	1675449.3215
Y1	81·66.50	-186.50	861344.7642	1675455.8582
Y1	82·81.00	153.50	860996.9247	1675543.7100
Y1	82·70.00	156.50	860994.7847	1675532.5109
Y1	82·51.50	161.48	860991.2503	1675513.6810
Y1	82·62.00	158.50	860993.4096	1675524.3801

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y2	17·12.68	-46.00	862672.6819	1673328.8554
Y2	17·13.04	-34.77	862661.4815	1673327.9043
Y2	12·15.00	-35.00	862708.5616	1672839.1148
Y2	12·00.00	41.00	862640.6501	1672801.8269
Y2	11·16.98	41.00	862674.5422	1672719.6910
Y2	15·40.50	-62.53	862701.6227	1673155.7282
Y2	15·41.00	-70.50	862709.5474	1673156.7392
Y2	15·49.50	-69.50	862708.0037	1673165.1574
Y2	15·49.00	-61.66	862700.2140	1673164.1552

I, Tony D. Carpenter, a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 25th day of January, 2023.

DocuSigned by:
Tony D Carpenter
0F3DDE01B13440...

Professional Land Surveyor

L-4609

NORTH CAROLINA PROFESSIONAL SEAL L-4609 LAND SURVEYOR TONY D. CARPENTER

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 6/27/2022 TO 9/28/2022.

17-DEC-2024 15:07
U:\Projects\92\245616092\survey\external\exports\230125\U5760_ls_rw03e-4_230125.dgn
tcarpenter AT CARPENTERT-LT