6/2/99

REVISIONS

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
R-5759	RW03E-9

Location and Surveys

DEWBERRY ENGINEERS INC.
2610 WYCLIFF ROAD
SUITE 410
RALEIGH, NC 27607

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-4980 LAND SURVEYOR ADAM C. HALES

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I, Adam C. Hales, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 8/30/2022 to 8/26/2026, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 4th day of September, 2026.

DocuSigned by:
Adam Hales
E91DDBC1163E43D...

Professional Land Surveyor L-4980

ROW MARKER PERMANENT EASEMENT

ALIGN	STATION	OFFSET	NORTH	EAST
L	137+18.50	-55.92	884352.5160	1372729.1051
L	137+18.50	-50.00	884354.4053	1372734.7151
L	137+18.50	-69.00	884348.3412	1372716.7088
L	137+78.00	-50.00	884410.7934	1372715.7247
L	137+78.00	-69.00	884404.7293	1372697.7185
L	138+14.00	-67.00	884439.4847	1372688.1239
L	138+66.00	-81.00	884484.2972	1372658.2593
L	138+72.00	62.00	884535.6237	1372791.8654
L	138+72.00	50.00	884531.7937	1372780.4930
L	138+75.00	153.50	884567.6705	1372877.6224
L	138+75.00	127.00	884559.2126	1372852.5083
L	138+90.00	62.00	884552.6823	1372786.1204
L	138+90.00	74.00	884556.5123	1372797.4928
L	139+00.00	76.00	884566.6276	1372796.1966
L	139+02.15	62.00	884564.2004	1372782.2413
L	139+04.00	50.00	884562.1201	1372770.2797
L	139+56.50	156.25	884645.7856	1372854.2165
L	139+80.00	190.50	884678.9880	1372879.1748
L	139+80.00	139.00	884662.5509	1372830.3683
L	140+05.00	171.50	884696.6163	1372853.1894
L	143+45.00	90.00	884999.7646	1372657.6918
L	143+45.00	56.20	884985.5100	1372627.0469
L	143+66.00	90.00	885020.3256	1372647.8789
L	143+66.00	56.76	885005.7136	1372618.0266
L	143+66.00	72.00	885012.4121	1372631.7117
L	144+61.00	69.00	885099.8604	1372580.5226
L	144+61.00	74.00	885102.4518	1372584.7987
L	144+70.00	74.00	885110.6648	1372579.7738
L	144+70.00	69.00	885108.0373	1372575.5199
L	147+04.00	64.00	885300.4704	1372418.7229
L	147+04.00	74.00	885307.4609	1372425.8737
L	147+12.00	74.00	885313.5582	1372419.8679
L	147+12.00	64.00	885306.5140	1372412.7701
L	149+05.50	60.25	885435.1047	1372253.6421
L	151+02.16	66.24	885542.5936	1372075.3553
L	151+08.50	-52.50	885436.6691	1372021.3103
L	151+08.50	-45.00	885443.5321	1372024.3351
L	152+15.00	48.50	885568.8173	1371958.0479
L	152+62.00	50.00	885584.4334	1371911.3893
L	152+62.00	58.00	885592.1429	1371913.5256
L	152+67.88	-50.00	885489.5469	1371879.2788
L	153+31.00	57.45	885609.7663	1371846.4792
L	154+40.00	-45.00	885539.4127	1371714.4688
L	154+40.00	-50.00	885534.5870	1371713.1602
L	154+40.00	-54.00	885530.7264	1371712.1133
L	154+60.00	-60.00	885530.1692	1371691.2403
L	154+76.00	-45.00	885548.8334	1371679.7230
L	154+76.00	-60.00	885534.3561	1371675.7978
L	155+09.00	-55.00	885547.8175	1371645.2561
L	155+09.00	-45.00	885557.4690	1371647.8730
L	155+29.00	-45.00	885562.7027	1371628.5700
L	155+29.00	-55.00	885553.0512	1371625.9531
L	156+15.00	-51.25	885579.1753	1371543.9312
L	156+15.00	-45.00	885585.2075	1371545.5667
L	156+15.75	45.00	885672.2676	1371568.3944
L	156+15.75	63.34	885689.9724	1371573.1948
L	156+35.00	-51.25	885584.4090	1371524.6281
L	156+35.00	-45.00	885590.4412	1371526.2636
L	156+42.75	45.00	885679.3331	1371542.3353
L	156+42.75	63.90	885697.5776	1371547.2820
L	156+82.25	-45.00	885602.8058	1371480.6602
L	156+82.25	-66.31	885582.2356	1371475.0829
L	156+92.25	-45.00	885605.4226	1371471.0087
L	156+92.25	-66.79	885584.3933	1371465.3069
L	157+23.64	-58.00	885601.0899	1371437.3106
L	157+39.02	65.90	885724.6963	1371454.8852
L	157+41.00	76.00	885734.9633	1371455.6212
L	157+55.00	71.00	885733.8012	1371440.8006
L	157+71.00	45.00	885712.8941	1371418.5543
L	157+98.00	-60.00	885618.6185	1371365.0184
L	157+98.00	-45.00	885633.0958	1371368.9437

ROW MARKER PERMANENT EASEMENT

ALIGN	STATION	OFFSET	NORTH	EAST
L	158+36.00	-60.00	885628.5625	1371328.3426
L	158+36.00	-73.00	885616.0155	1371324.9407
L	158+53.00	-73.00	885620.4641	1371308.5330
L	158+53.00	-63.00	885630.1157	1371311.1499
L	159+31.00	-65.00	885648.5967	1371235.3445
L	159+31.00	-75.00	885638.9452	1371232.7277
L	159+41.00	-64.50	885651.6961	1371225.8238
L	159+41.00	-75.00	885641.5620	1371223.0761
L	160+36.00	-62.60	885678.3879	1371134.6309
L	161+05.00	-61.50	885697.5078	1371068.3237
L	161+12.00	-68.00	885693.0661	1371059.8667
L	161+27.00	-61.00	885703.7475	1371047.2212
L	162+80.00	-65.00	885739.9246	1370898.5059
L	162+80.00	-50.77	885753.6611	1370902.2303
L	164+05.00	-50.78	885786.3638	1370781.5841
L	164+05.00	-68.50	885769.2571	1370776.9459
L	164+30.00	-69.50	885774.8340	1370752.5554
L	164+30.00	-50.78	885792.9044	1370757.4548
L	165+90.00	-73.50	885812.8429	1370597.0841
L	165+90.00	-50.79	885834.7640	1370603.0276
L	166+20.00	-50.79	885842.6126	1370574.0724
L	166+20.00	-74.00	885820.2109	1370567.9986
L	166+40.00	-109.00	885791.6642	1370539.5366
L	166+65.00	-109.00	885798.2063	1370515.4078
L	166+67.50	-66.50	885839.8795	1370524.1164
L	166+67.50	-50.79	885855.0397	1370528.2268
L	166+95.00	-66.50	885847.0758	1370497.5747
L	166+95.00	-50.79	885862.2343	1370501.6847
L	168+25.00	-50.80	885896.2452	1370376.2125
L	168+25.00	-67.00	885880.6122	1370371.9739
L	168+54.00	-50.80	885903.8323	1370348.2226
L	168+54.00	-67.00	885888.2011	1370343.9844

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 8/30/2022 TO 8/26/2026 .

27-AUG-2026 16:40
C:\Projects\5105251_R5759_CON_DEI.5 Right of Way & Easement staking\R5759_LS_RW03E-9.dgn
dwstaples AT M200NZTD