RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
R-3833C	RW03E-3

Location and Surveys

Stantec
801 JONES FRANKLIN ROAD, SUITE 300
RALEIGH, NC 27606
LICENSE NO.: F-0672
www.stantec.com

NORTH CAROLINA PROFESSIONAL SEAL L-4269 LAND SURVEYOR F. REX COOPER

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

PERMANENT EASEMENT MARKER IRON PIN AND CAP

ALIGN	STATION	OFFSET	NORTH	EAST	
Y	17+13.42	70.00	672735.0026	1453043.4998	
Y	17+23.00	-70.00	672673.7332	1453169.7442	
Y	17+23.00	-53.00	672680.0400	1453153.9574	
Y	17+33.00	-70.00	672664.8983	1453166.2521	
Y	17+33.00	-53.00	672671.0925	1453150.4199	
Y	21+75.89	70.00	672263.4450	1452937.1833	
Y	22+68.00	-88.21	672162.5382	1453089.9323	
Y	22+68.00	-110.00	672161.3060	1453111.6865	
Y	22+81.00	-110.00	672148.3268	1453110.9513	
Y	22+81.00	-88.03	672149.5694	1453089.0134	
Y	23+90.66	-67.00	672041.2765	1453061.8189	
Y	24+22.00	-84.00	672009.0228	1453077.0193	
Y	24+22.00	-67.00	672009.9841	1453060.0465	
Y	24+32.00	-84.00	671999.0388	1453076.4538	
Y	24+32.00	-57.00	672000.5656	1453049.4970	
Y	24+40.00	88.00	672000.7783	1452904.2766	12" SPIKE
Y	25+66.00	-75.00	671865.7621	1453059.8904	NAIL IN ASPHALT
Y	25+66.00	-57.00	671866.7801	1453041.9192	NAIL IN ASPHALT
Y	25+91.00	-75.00	671840.8022	1453058.4767	
Y	26+20.43	94.00	671820.9715	1452888.0825	12" SPIKE
Y	27+21.03	84.39	671719.9896	1452891.9841	
Y	27+60.00	94.00	671681.6297	1452880.1900	12" SPIKE
Y	28+33.57	56.22	671606.0415	1452913.7513	
Y	28+35.00	83.46	671606.1536	1452886.4725	12" SPIKE
Y	29+73.00	71.00	671467.6698	1452891.1080	
Y	29+73.00	54.00	671466.7085	1452908.0808	
Y	32+03.00	-70.00	671230.0643	1453018.8757	
Y	32+03.00	-95.00	671228.6505	1453043.8357	
Y	32+03.00	-58.26	671230.7283	1453007.1523	
Y	32+27.00	-95.00	671204.6889	1453042.4785	
Y	32+44.71	90.00	671197.4691	1452856.7730	
Y	32+57.00	66.00	671184.3505	1452880.0231	
Y	32+57.00	90.00	671185.8917	1452856.0726	
Y	32+80.00	-74.40	671151.3265	1453018.4113	
Y	34+00.00	85.00	671051.0152	1452846.3441	
Y	34+00.00	66.00	671048.1075	1452865.1203	
Y	34+25.00	-95.00	670997.3292	1453019.9665	
Y	34+43.00	67.50	671007.7261	1452856.7877	
Y	34+43.00	85.00	671010.8677	1452839.5733	
Y	35+75.00	71.05	670885.3489	1452825.5594	
Y	35+79.00	104.00	670890.3053	1452792.7665	
Y	35+90.00	70.47	670871.3681	1452822.3319	
Y	35+90.00	104.00	670880.3900	1452790.0336	
Y	37+90.00	-117.07	670618.3367	1452932.4566	
Y	38+27.00	-97.79	670589.7766	1452899.0642	
Y	38+53.60	102.00	670648.6875	1452706.3283	12" SPIKE
Y	38+65.00	-82.00	670559.9510	1452867.9135	
Y	38+72.00	102.00	670633.1216	1452698.9452	12" SPIKE
Y	40+25.00	102.00	670497.3121	1452631.4796	12" SPIKE
Y	40+25.00	64.24	670480.4849	1452665.2790	12" SPIKE
Y	40+35.00	-88.00	670403.6816	1452797.1097	
Y	40+54.00	63.95	670454.3921	1452652.6199	12" SPIKE
Y	40+54.00	102.00	670471.3514	1452618.5550	
Y	41+60.00	-88.00	670291.7823	1452741.4001	
Y	41+70.00	61.90	670349.6382	1452602.7521	
Y	41+70.00	102.00	670367.5089	1452566.8565	
Y	42+61.74	-81.00	670203.8273	1452689.7918	12" SPIKE
Y	42+62.52	-66.00	670209.8092	1452676.0138	12" SPIKE
Y	42+97.00	93.00	670249.8082	1452518.3123	
Y	42+97.00	74.59	670241.6039	1452534.7917	
Y	43+41.82	-81.00	670132.1368	1452654.1004	12" SPIKE
Y	43+50.00	74.13	670193.9532	1452511.5834	12" SPIKE
Y	44+75.00	-86.00	670010.6875	1452599.2216	NOT SET/IN BUILDING
Y	46+00.00	-120.00	669883.6353	1452573.9487	12" SPIKE
Y	47+40.00	-105.00	669764.9933	1452498.1260	12" SPIKE
Y	51+00.00	-88.00	669450.0845	1452326.3339	
Y	52+83.61	95.00	669363.0836	1452082.1339	
Y	52+83.62	75.00	669354.4734	1452100.1857	
Y	53+13.00	75.00	669327.9505	1452087.5426	
Y	53+13.00	95.00	669336.5565	1452069.4889	
Y	53+39.00	-85.00	669235.6331	1452220.7849	
Y	55+53.00	104.00	669123.7848	1451958.0937	
Y	55+53.00	80.67	669113.7480	1451979.1494	
Y	55+58.00	-85.00	669037.9446	1452126.5498	
Y	55+83.50	104.00	669096.2546	1451944.9705	
Y	55+83.50	83.94	669087.6188	1451963.0760	
Y	56+53.00	91.38	669028.0857	1451926.4544	
Y	56+53.00	96.00	669030.0730	1451922.2852	
Y	56+63.00	92.45	669019.5195	1451921.1849	
Y	56+63.00	96.00	669021.0462	1451917.9822	
Y	56+80.00	-50.00	668942.8771	1452042.4595	
Y	56+80.00	-65.00	668936.4227	1452055.9999	
Y	58+22.00	110.00	668883.5430	1451836.9274	
Y	58+22.00	50.00	668857.7252	1451891.0886	

PERMANENT EASEMENT MARKER IRON PIN AND CAP

ALIGN	STATION	OFFSET	NORTH	EAST	
L	20+18.00	-82.00	670982.9741	1449232.0488	12" SPIKE
L	20+18.00	-67.00	670968.8280	1449227.0599	12" SPIKE
L	20+33.00	-90.00	670985.5298	1449248.8556	12" SPIKE
L	21+00.00	-70.00	670944.3848	1449305.3895	12" SPIKE
L	22+24.75	-70.00	670902.8953	1449423.0343	12" SPIKE
L	23+50.00	-74.00	670865.0093	1449542.4877	12" SPIKE
L	23+60.00	-66.00	670854.1388	1449549.2577	12" SPIKE
L	23+60.00	-55.00	670843.7651	1449545.5992	12" SPIKE
L	25+36.93	113.00	670626.4838	1449656.5815	12" SPIKE
L	25+36.93	83.68	670654.1373	1449666.3353	
L	27+24.00	-74.00	670740.4022	1449895.7071	12" SPIKE
L	27+24.00	-90.00	670755.4511	1449901.1415	12" SPIKE
L	27+32.00	70.00	670602.3803	1449853.8749	12" SPIKE
L	27+34.00	-74.00	670736.7547	1449905.6775	12" SPIKE
L	27+34.00	-90.00	670751.7578	1449911.2371	NOT SET/TREE
L	32+41.17	70.00	670347.4445	1450255.7020	12" SPIKE
L	33+30.00	70.00	670285.1261	1450319.0111	12" SPIKE
L	36+05.00	101.55	670070.2959	1450517.5094	12" SPIKE
L	36+38.00	150.00	670009.4090	1450521.9419	12" SPIKE
L	36+75.00	135.00	670000.2533	1450565.8492	12" SPIKE
L	36+75.00	103.44	670027.5160	1450581.7506	12" SPIKE
L	38+87.39	75.00	669958.7769	1450803.9927	12" SPIKE
L	40+15.00	-52.00	670049.3799	1450960.4950	X-SCRIBE
L	40+15.00	-66.00	670063.1332	1450963.1118	X-SCRIBE
L	40+40.00	-78.00	670070.8967	1450988.0500	
L	40+65.00	-62.00	670051.5925	1451008.6375	
L	41+00.00	-52.00	670037.6986	1451040.1993	
L	41+00.00	-62.00	670047.6456	1451041.2277	
L	41+46.54	75.00	669907.3867	1451077.0017	12" SPIKE
L	42+24.39	67.00	669913.9158	1451160.4891	12" SPIKE
L	42+57.00	-70.94	670052.8510	1451189.1215	
L	43+28.48	67.00	669917.5517	1451265.4737	12" SPIKE
L	43+28.52	75.00	669909.5583	1451265.8025	12" SPIKE
L	45+10.00	85.00	669923.7155	1451462.9815	
L	46+85.00	113.00	669966.3735	1451657.9676	
L	46+88.00	98.64	669980.7148	1451654.4605	
L	63+30.00	97.16	670649.8851	1452975.9623	
L	68+26.93	-80.77	670935.9006	1453422.1918	
L	70+15.00	84.00	670860.0304	1453657.9938	
L	71+10.00	-105.00	671068.4850	1453694.9862	
L	71+64.00	65.00	670910.8624	1453779.2962	
L	72+68.93	-80.00	671059.5732	1453879.3327	
L	72+82.00	-73.00	671051.8011	1453893.0780	12" SPIKE
L	74+41.00	-83.00	671052.2544	1454052.3915	
L	74+80.00	-73.00	671039.9351	1454090.7221	
L	76+60.88	-64.71	671020.8238	1454270.7817	
L	77+30.88	-63.74	671015.6562	1454340.5950	
L	78+54.59	-55.09	670999.6811	1454463.0371	
L	78+54.67	-43.98	670988.5782	1454462.5610	

I, F. Rex Cooper, a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 24th day of June, 2022.

DocuSigned by:
F. Rex Cooper
61DD1950E8574DD...

Professional Land Surveyor

L-4269

NORTH CAROLINA PROFESSIONAL SEAL L-4269 LAND SURVEYOR F. REX COOPER

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

REVISIONS

$$$$$$$$SYSTIME$$$$$$$$
$$$$$$$$DGN$$$$$$$$
$$$$$$$$FENAME$$$$$$$$