DocuSign Envelope ID: 48B09937-7A70-4FEC-BAD7-F4F51F4BCB7D

6/2/99

REVISIONS

PERMANENT EASEMENT CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
U-6223	RW03E-2

Location and Surveys

JoynerKeeny, PLLC
1051 N. Winstead Avenue
Rocky Mount, NC 27804
252-977-3124
North Carolina Firm Number P-0551

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-3259 LAND SURVEYOR STEPHEN R. WOLFE

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I ,Stephen R. Wolfe, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 10MAY2021 to 20JUL2021, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 26th day of July, 2021.

DocuSigned by: Stephen Wolfe 30B6875F3940446... 27 July 2021

Professional Land Surveyor L-3259

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST	
L	16+58.00	-45.00	683015.7111	2163527.9395	
L	16+58.00	-60.00	683022.1811	2163514.4066	
L	16+63.00	-68.00	683030.1428	2163509.3457	
L	16+65.00	-60.00	683028.4965	2163517.4259	
L	16+84.00	-72.00	683050.8141	2163514.7950	
L	16+85.00	-65.00	683048.6970	2163521.5416	
L	16+86.04	50.00	683000.0333	2163625.7430	
L	17+16.86	50.00	683027.8349	2163639.0349	
L	19+72.00	-60.00	683305.4695	2163649.8455	
L	19+72.00	-65.00	683307.6262	2163645.3345	
L	19+92.00	-45.00	683317.0433	2163672.0051	
L	19+92.00	-60.00	683323.5133	2163658.4722	
L	54+14.00	75.00	686263.3451	2165152.4355	
L	54+14.00	66.32	686270.3497	2165147.3080	
L	54+87.00	-80.00	686430.6269	2165118.1637	
L	54+87.00	-70.00	686422.6960	2165124.2547	
L	54+91.00	118.00	686276.3498	2165242.3371	
L	55+00.00	95.00	686300.6464	2165236.0633	
L	55+19.00	121.00	686293.7455	2165268.9024	
L	55+30.00	98.00	686319.2854	2165263.6105	
L	55+85.00	-81.00	686489.5387	2165185.4667	
L	56+00.00	102.00	686368.5684	2165323.6084	
L	56+00.00	-89.00	686504.7604	2165189.6952	
L	56+60.00	95.00	686421.4377	2165364.3374	NOT SET- IN BARN
L	56+60.00	70.00	686438.0916	2165345.6921	
L	56+65.00	-93.00	686550.0373	2165227.1115	

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y1	11+35.22	116.58	682981.3241	2163711.2621
Y1	11+35.71	85.65	683009.0202	2163725.0362
Y1	11+65.42	104.35	682979.3366	2163743.7789
Y1	11+65.74	83.73	682997.8035	2163752.9631
Y1	11+75.78	59.19	683015.6057	2163772.6005
Y1	11+77.43	80.97	682995.2432	2163764.6999
Y1	11+82.01	100.44	682975.7027	2163760.4374
Y1	11+90.00	105.00	682968.1453	2163765.6751
Y1	11+91.60	71.43	682997.7447	2163781.5995
Y1	11+94.48	35.00	683029.3659	2163799.9114
Y1	12+10.91	47.55	683011.2432	2163808.3911
Y1	12+15.22	50.52	683006.7779	2163810.6409
Y1	12+27.07	35.00	683015.3814	2163827.7168
Y1	12+50.00	35.00	683004.8434	2163846.8689
Y1	12+55.00	105.00	682941.8945	2163815.9186

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 10MAY2021 TO 07JUL2021 .

22-JUL-2021 15:54
r:\cad\2020\200065C_NCDOT_U6223_ROW_Johnston\SURVEY\DELIVERABLES\TO BE SENT\GOOD FINAL FILES\u6223_ls_rw03e-2.dgn
rpoythress AT_KA-021