1007301

NORTH CAROLINA STATE HIGHWAY CONSTRUCTION AND INVENTORY DIAGRAM

COUNTY Montgomery - Randolph *ROUTE* I-73 *SHEET* 1 *OF* 1

F. A. SYSTEM

CONSTRUCTION RECORD

- 1994 8.T550901 New Location G&D. Y-Line Pav., Pav Marking, Structures
- 1996 6.579002T Grading, Drainage, Paving 2.5" BCSC, 3.5" BCBin, 5" BCBC
- 1996 6.559002T/R-523 2.5" BCSB, ON 3.5" BC BINDER, ON 4" BC BASE, PARTIAL GRAD, DRN., SIGNING, LONG LIFE PVT MARKINGS, PVT & SNOWPLOWABLE MARKERS
- 1995 8.T570702 New Location G&D, Y-Line Pav., Pav Marking, Structures
- 1996 6.559002T Grading, Drainage, Paving 2.5" BCSC, 3.5" BCBin, 5" BCBC
- 1964 P.8.15790 F 45-1(2) Grade & Strs
- 1965 P.8.15794 F45-1(6) Surf.-Fence & Signs New Loc.(2@24')Pav't 4"BCB&S-3"BCB on CABC
- 1985 8.7357002 Safety,Guardrail,& Signing
- 1985 7.5770304 Res. exist pav. 22'-48',1"BC
- 1986 7.5711011 Res. exist. pav. 24'-48'BC on SA

See Construction Record for US 220

See Construction Record for US 220

R/W: 300' | 310' | 310'

COINCIDING ROUTES: I-74, US 220

SPEED ZONES



MEDIAN WIDTH		4'	70'		32'
SURFACE TYPE					
SURFACE WIDTH		2 @ 24'-36'	2 - 24'		
SHOULDER WIDTH	LT.	INSIDE 12' SHLD 4' PVD OUTSIDE 12' SHLD 10' PVD	12' (10' paved)		
	RT.	INSIDE 12' SHLD 4' PVD OUTSIDE 12' SHLD 10' PVD	12' (10' paved)		
BRIDGES OR OVERPASSES	LENGTH	210' 208'	154' 182'	122' 141'	147' 147'
	H. CL.	38' 38'	37.8' 37.8'	38' 38'	28' 28'
	V. CL.	(#244NBL) (#243SBL)	(#244NBL) (#243SBL)	(#500NBL) (#501SBL)	(#21NBL) (#27SBL)
UNDERPASSES	LENGTH				
	H. CL.	70.8'	17'1"	16'11"	
	V. CL.	17'10"	70.8'	51'	
R.R. GRADE CROSSINGS		(#242)	(#496)	(#502)	
TERRAIN		R O L L I N G			
CURVES	LT.				
	RT.				
GRADES %			+3.5%		
CONTROLLED ACCESS		F U L L C O N T R O L			
SIGHT DISTANCE IN DIRECTION OF TRAVEL	1500 / 1000 / 500 / 0				
AVERAGE DAILY TRAFFIC					

DATE DRAWN 7/98 TS		TERRAIN			DESCRIPTION
DATE REVISED		FLAT or ROLLING		MOUNTAINOUS	I-73 from US 220A intersection near Steed to the
		Curves: Over 3°		Curves: Over 6°	SR 1137/US 220 Bus. Interchange south of Ulah
		Grades: Over 3% & 500' or more		Grades: Over 5% & 500' or more	

NORTH CAROLINA DEPARTMENT of TRANSPORTATION DIVISION of HIGHWAYS GIS UNIT