

## PHASING

### PHASE I

- STEP 1: USING RSD 1101.01 SHEET 3 OF 3, INSTALL ADVANCE WARNING SIGNS ON GLADY FORK RD (SR 3452), BAILEY RD (SR 3452), BENNETT RD (SR 3446), AND MCFEE RD (SR 3466).
- STEP 2: USING RSD 1101.02 SHEET 1 OF 14, PLACE TEMPORARY PAVEMENT MARKINGS AND INSTALL PORTABLE SIGNALS AS SHOWN ON TMP-4. ACTIVATE PORTABLE SIGNALS, PLACE TRAFFIC CONTROL DEVICES, AND SHIFT TRAFFIC TO A ONE-LANE, TWO-WAY PATTERN ON THE RIGHT (WESTERN) SIDE OF -Y1- AS SHOWN ON TMP-4.
- STEP 3: USING RSD 1101.02 SHEET 1 OF 14, INSTALL TEMPORARY GUARDRAIL FROM -Y1- STA 12+17 +/- TO -Y1- STA STA 13+05 +/- AND FROM -L- STA 10+70 +/- TO -L- STA 11+44 +/- . INSTALL TEMPORARY SHORING LOCATION 1 AND TEMPORARY SHORING LOCATION 2.
- STEP 4: AWAY FROM TRAFFIC AND USING RSD 1101.02 SHEET 1 OF 14, AS NEEDED, CONSTRUCT THE BRIDGE AND BEGIN ROAD CONSTRUCTION AS SHOWN ON TMP-4 UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. REMOVE TEMPORARY SHORING 1 AND TEMPORARY SHORING 2 ONCE BRIDGE FOUNDATION IS COMPLETE.
- STEP 5: USING RSD 1101.02 SHEET 1 OF 14, PERFORM THE FOLLOWING IN A CONTINUOUS MANNER:
- REMOVE TEMPORARY GUARDRAIL.
  - USE WEDGING TO CONSTRUCT A TIE-IN FROM THE PHASE I PATTERN TO THE PHASE II PATTERN SHOWN IN TMP-5.
  - MOVE DEVICES AND SHIFT TRAFFIC TO THE PHASE II PATTERN, DEACTIVATING AND REMOVING THE TEMPORARY PORTABLE SIGNAL SYSTEM.

### PHASE II

- STEP 1: USING RSD 1101.02 SHEET 1 OF 14, CONTINUE CONSTRUCTION AND REMOVE THE EXISTING BRIDGE. (SEE TMP-5)
- STEP 2: USING RSD 1101.02 SHEET 1 OF 14, COMPLETE CONSTRUCTION INCLUDING THE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS ACCORDING TO THE PAVEMENT MARKING PLANS. (SEE TMP-5)
- STEP 3: REMOVE ALL WORK ZONE TRAFFIC CONTROL DEVICES.

3/6/2018 X:\2016\TRIG.006.00 NCDOT 2016 Traffic LSA\TRIG.006.00\B-54000\Traffic Control\B5400\_TMP-3.dgn smiller

**SEPI**  
ENGINEERING & CONSTRUCTION

1025 Wade Avenue  
Raleigh, NC 27605  
Tel: 919-789-9977  
Fax: 919-789-9591  
License: C-2197

APPROVED: *Steve Miller*  
DATE: 5/14/2018

SEAL

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

