PROJ. REFERENCE NO.	SHEET NO.
B-5150	TMP-3

PHASING

NOTE: MAINTAIN TRAFFIC FOR ALL DRIVEWAYS AND SECONDARY ROADS FOR THE DURATION OF THE PROJECT.

PHASE I

STEP 1) INSTALL ADVANCE WORK ZONE SIGNS USING RSD 1101.01 SHEET 3 OF 3.

STEP 2) USING RSD 1101.02 SHEET 1 OF 15, AND FLAGGERS AS NEEDED:
--CONSTRUCT -DET-, INCLUDING THE DRIVE INTO EXISTING 5TH ST. PLACE, FROM STA. 11+32+/- -DET- TO STA. 18+52+/- -DET-. (INCLUDING TEMPORARY DRAINAGE PIPES, TEMPORARY GUARDRAIL, AND TEMPORARY SHORING) (SEE TMP-4)

STEP 3) AWAY FROM TRAFFIC, BEGIN PLACEMENT OF PHASE II TEMPORARY PAVEMENT MARKINGS AND MARKERS ON -DET-. (SEE TMP-5)

PHASE II

STEP 1) USING RSD 1101.02 SHEET 1 OF 15, AND FLAGGERS AS NEEDED:
--COMPLETE PLACEMENT OF TEMPORARY PAVEMENT MARKINGS AND MARKERS ON -DET-. (SEE TMP-5)
--PLACE TRAFFIC INTO TEMPORARY 2-LANE, 2-WAY PATTERN ON -DET-. (SEE TMP-5)
--CLOSE EXISTING -L-. (SEE TMP-5)

STEP 2) USING RSD 1101.02 SHEET 1 OF 15, AND FLAGGERS AS NEEDED:
--CONSTRUCT -L- FROM STA. 12+00+/- TO STA. 16+70+/- UP TO, BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE. (SEE TMP-5)
--REMOVE EXISTING STRUCTURE AND CONSTRUCT PROPOSED STRUCTURE. (SEE TMP-5)
--INSTALL PROPOSED GUARDRAIL INCLUDING TEMPORARY ANCHOR UNIT. (SEE TMP-5)

PHASE III

STEP 1) USING RSD 1101.02 SHEET 1 OF 15, AND FLAGGERS AS NEEDED:
--PLACE TEMPORARY PAVEMENT MARKINGS AND PLACE TRAFFIC INTO 2-LANE, 2-WAY PATTERN. (SEE TMP-6)
--CLOSE -DET- TO TRAFFIC WITH TYPE III BARRICADES. (SEE TMP-6)

STEP 2) USING RSD 1101.02 SHEET 1 OF 15, AND FLAGGERS AS NEEDED:
--COMPLETE INSTALLATION OF PROPOSED GUARDRAIL AND SHOULDER ON LEFT SIDE OF -L-. (SEE TMP-6)
--COMPLETE CONSTRUCTION OF TIE TO EXISTING 5TH ST. PLACE, INCLUDING PROPOSED CURB AND GUTTER.

STEP 3) USING RSD 1101.02 SHEET 1 OF 16, AND FLAGGERS AS NEEDED REMOVE DETOUR INCLUDING TEMPORARY DRAINAGE, TEMPORARY SHORING AND TEMPORARY GUARDRAIL. (SEE TMP-6)

STEP 4) USING RSD 1101.02 SHEET 1 OF 15, AND FLAGGERS AS NEEDED:
--COMPLETE RESURFACING AND PLACE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS.(SEE FINAL PAVEMENT MARKING PLANS)

STEP 5) REMOVE ALL TEMPORARY TRAFFIC CONTROLL DEVICES.

APPROVED: DocuSigned by: Lori Donaldson DATE: 12/8/2014
Assistant Director

SEAL

NORTH CAROLINA PROFESSIONAL SEAL 034437 ENGINEER LORI K. DONALDSON

DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION WORK ZONE TRAFFIC CONTROL

PHASING

12/8/2014
P:\TIPProjects-B\B5150\Traffic\TrafficControl\TCP\B5150_TC_TMP-3.dgn
User:ldonaldson